

MITCH CHARTER SCHOOL
Tualatin, Oregon
PRELIMINARY SCHEDULE

ID	Task Name	Duration	Qtr 2, 2010			Qtr 3, 2010		
			Apr	May	Jun	Jul	Aug	Sep
1	PERMIT ISSUED	1 day?	5/10	5/10				
2	STEEL DRAWINGS	1 day	5/11	5/11				
3	MOBILIZATION	2 days	5/11	5/12				
45	FAB STEEL	5 days	5/12	5/18				
4	INTERIOR DEMOLITION	5 days	5/13	5/19				
11	SAW CUT EAST DOOR	1 day	5/19	5/19				
12	EXTERIOR DOORS	2 days	5/20	5/21				
14	GRIND CONCRETE FLOOR	2 days	5/20	5/21				
16	METAL STUD FRAMING	7 days	5/20	5/28				
46	SAW CUT FOOTINGS / SLAB	2 days	5/20	5/21				
47	SIEMIC UPGRADE	7 days	5/20	5/28				
15	SEAL CONCRETE FLOOR	2 days	5/24	5/25				
44	PLUMBING R.I. SLAB	3 days	5/24	5/26				
49	EXCAVATION INTERIOR/EXTERIOR	2 days	5/24	5/25				
50	INTERIOR CONCRETE FOOTINGS	2 days	5/26	5/27				
9	POUR CONCRETE TRENCH	2 days	5/27	5/28				
17	INTERIOR WELDED DOOR FRAMES	3 days	5/27	5/31				
48	REFRAME MEZZANINE	5 days	5/28	6/3				
51	EXTERIOR CONCRETE	10 days	5/28	6/10				
10	DEMO ROLL UP DOORS	3 days	5/31	6/2				
18	HVAC ROOF FRAMING	4 days	5/31	6/3				
19	ELECTRICAL R.I.	5 days	5/31	6/4				
21	PLUMBING R.I.	5 days	5/31	6/4				
52	OH DOOR IN-FILLS	3 days	6/3	6/7				
53	NEW STOREFRONT	1 day	6/3	6/3				
33	HVAC R.I.	10 days	6/4	6/17				
20	ELEC ROUGH INPS.	1 day	6/7	6/7				
22	PLUMBING ROUGH INSP.	1 day	6/7	6/7				
36	INSULATION WALLS	2 days	6/8	6/9				
37	FRAMING COVER INSP.	2 days	6/10	6/11				
13	STEEL STAIRS	6 days	6/11	6/18				
38	HANG GYPSUM	8 days	6/14	6/23				
34	HVAC ROUGH INSP.	1 day	6/18	6/18				
35	FIRE SPRINKLERS	10 days	6/18	7/1				
39	NAILING INSPECTION	1 day	6/24	6/24				
40	TAPE, FLOAT, FINISH	10 days	6/25	7/8				
41	PAINT	3 days				7/9	7/13	














Project: SCHEDULE
Date: Fri 5/14/10

Task		Rolled Up Milestone	
Critical Task		Rolled Up Progress	
Progress		Split	
Milestone		External Tasks	
Summary		Project Summary	
Rolled Up Task		External Milestone	
Rolled Up Critical Task		Deadline	

MITCH CHARTER SCHOOL
Tualatin, Oregon
PRELIMINARY SCHEDULE

ID	Task Name	Duration	Qtr 2, 2010			Qtr 3, 2010		
			Apr	May	Jun	Jul	Aug	Sep
42	CHAIN LINK FENCE	5 days				7/14	7/20	
5	ACT GRID	5 days				7/14	7/20	
6	FIRE SPRINKLERS	3 days				7/21	7/23	
8	HVAC GRILLS	3 days				7/21	7/23	
7	LIGHT FIXTURES	5 days				7/26	7/30	
23	ACT TILE	4 days				8/2	8/5	
24	FLOOR COVERINGS	7 days				8/6	8/16	
26	CASEWORK INSTALL	3 days				8/6	8/10	
27	RESTROOM WAINSCOT	3 days				8/11	8/13	
28	RESTROOM PARTITIONS/ ACCES.	3 days				8/16	8/18	
30	ELECTRICAL FINISHES	4 days				8/16	8/19	
25	DOORS & HARDWARE	5 days				8/17	8/23	
43	PAVEMENT MARKINGS/SIGNS	2 days				8/17	8/18	
29	PLUMBING FINISHES	4 days				8/19	8/24	
31	FINAL CLEAN UP	3 days				8/25	8/27	
32	FINAL INSPECTION	3 days				8/25	8/27	

Project: SCHEDULE
Date: Fri 5/14/10

Task		Rolled Up Milestone	
Critical Task		Rolled Up Progress	
Progress		Split	
Milestone		External Tasks	
Summary		Project Summary	
Rolled Up Task		External Milestone	
Rolled Up Critical Task		Deadline	